



The Q Update

May, 2024

Quick Links:

- [The Q webpage](#)
- [April Project Update](#)

PROJECT UPDATE



COMPLETED MILESTONES

- Ground floor slabs complete.
- Level 1 formwork progressing in preparation of slab pours.
- Scaffolding progressing around level 1 of grandstand.
- Maintenance shed slab complete.
- Road subgrade preparation works ongoing.
- Electrical and hydraulic infrastructure works complete around grandstand.

UPCOMING MILESTONES

- Lift and stair shaft walls poured.
- Box out remainder of road subgrade and straight track.
- Public car park subgrade proof roll and subbase.
- Services crossings to roads and tracks.
- Stormwater works to continue to the north of site.
- Electrical and hydraulic infrastructure works to progress to maintenance shed.
- Energex pad mount transformer installed and energised onsite.

2024

PROJECT TIMELINE

2025

Practical completion of construction is projected to conclude by late 2024, allowing for the scaled commencement of trialing on all tracks.

Albion Park and Ipswich racing activity is set to transition to The Q's three racetracks early in 2025.



We appreciate your ongoing interest in The Q project, and we will continue to provide updates as it progresses.