



The Q Update

February, 2025

PROJECT UPDATE

The construction of the grandstand building is continuing well. Sections of the building are due to be handed over as the initial trialing period is due to commence in preparation for racing.

GRANDSTAND:

- Entry reception joinery is being finalised, and stair balustrade install to level one bistro is nearing completion.
- The club offices at ground level are nearing completion with final fit off of services and carpet installation complete.
- Level one bistro final paint layers to walls and ceiling nearing completion.
- Commercial kitchen stainless appliances and equipment fitout nearing completion.
- Main bistro bar stone install, and beer taps fitted.
- Race callers box framing and ceiling completed and fit off for final services underway.
- Grandstanding external spectator seating completed.

TRACKS:

- New 642m starting box pad and shelter nearing completion.
- The Q Straight Track and Q One Turn Track sand installation complete.
- The Q Two Turn Track sand installation scheduled to commence early March.
- Track irrigation commissioning and testing due to be completed in next fortnight.
- Racing infrastructure including starting boxes, lure and gates commissioning to be completed early March.
- Initial defects walk and inspect completed on Q1 and maintenance shed which have now been partially handed over to the QGRC tracks teams to commence track conditioning.

Quick Links:

- [The Q webpage](#)
- [January Project Update](#)



THE Q



We appreciate your ongoing interest in The Q project, and we will continue to provide updates as it progresses.